Purchase Order No. 18-296

Rankin Construction Inc.
222 Martindale Rd. P.O. Box 1116
St. Catharines, ON L2R 7A3
Tel: (905) 684-1111 Fax: (905) 684-2260
Hamilton Office: Tel: (905) 525-5153 Fax: (905) 525-9110

Reference
Niagara Health
Municipal Road & New Parking Lot
J18-L5
Date: September 7, 2018

PURCHASE ORDER

Vendor Info
Company Name: Lawns & More
Address: 3977 Garrison Rd
Ridgeway ON, L0S 1N0 **Phone:** (905) 894-8054
Contact: Cory Spada **Fax:**

Deliverv Info
Delivery Date: As Required
F.O.B.: Your Truck

Item	Description	Quantity	Units	Unit Price	TOTAL
19	Topsoil and Sod - Blvd & Ditches	1850	m2	$9.90	$18,315.00
22 e)	Existing Fence and gates	180	m	$29.50	$5,310.00
23	Pedestrian Barricade	4	m	$475.00	$1,900.00
51 a) i)	Black vinyl chain link fence - 1.8m high	235	m	$91.00	$21,385.00
51 a) ii)	Black vinyl chain link fence - 1.5m high	50	m	$79.80	$3,990.00
51 a) iii)	Black vinyl chain link fence - 1.2m wide pedestrian gate (Provisional	2	each	$210.00	$420.00
51 b)	1.8m high pressure treated wooden privacy fence	40	m	$139.50	$5,580.00
52 b)	S&P topsoil & sod		m2	$9.90	$0.00
56 a)	Larix Laricina (Larch) - 150cm high	12	each	$340.00	$4,080.00
56 b)	Picea Glauca (White Spruce) - 150cm high	18	each	$365.00	$6,570.00
56 c)	Pinus Strobus (White Pine) - 100cm high	18	each	$370.00	$6,660.00
56 d)	Acer Rubrum (Red Maple) - 60mm caliper	24	each	$355.00	$8,520.00
56 e)	Liriodendron Tulipifera (Tulip Tree) - 60mm caliper	12	each	$355.00	$4,260.00
56 f)	Quercus Alba (White Oak) - 60mm caliper	18	each	$400.00	$7,200.00
56 g)	Quercus Alba "Crimschmidt" (Crimson Spare Oak) - 60mm caliper	18	each	$405.00	$7,290.00
56 h)	Quercus Rubra (Red Oak) - 60mm caliper	10	each	$395.00	$3,950.00
56 i)	Myrica Pensylvanica - 60mm caliper	12	each	$375.00	$4,500.00
				Total	**$109,930.00**

General Notes

1. As per Contract Documents & Specifications
2. Attached is Standard Terms & Conditions of Purchase Order
3. Project Managert: Sto Tritchew (905) 321-1156
3. Site Superintendent: James Brown (289) 407-6232

H.S.T. Extra
H.S.T. # R105015200

Riley Jakobschuk

NIAGARA HEALTH SYSTEM
PROJECT NO. SCS 18-006
FORM OF TENDER

ITEM NO.	SPEC NO.	DESCRIPTION	ESTIMATED QUANTITY	UNIT	UNIT PRICE	TOTAL PRICE
16.	B11	Asphalt Milling - Verying Widths a) up to 75 mm depth, including tapers at limits and butt joints	190	m^2		
17.	B14	Supply and place hot mix asphalt - a) HL8 HS roadway base asphalt, 50mm thick including adjustment of catchbasins, manholes, valve boxes, temp ramps at limits and temporary curbs at street catchbasins to base asphalt.	1,750	m^2		
		b) HL3 HS roadway top course asphalt - 50mm thick	1,750	m^2		
		c) HL8 HS parking lot base asphalt, 50mm thick including adjustment of catchbasins, manholes, valve boxes, temp ramps at limits and temporary curbs at street catchbasins to base asphalt.	9,500	m^2		
		d) HL3 FINE parking lot top course asphalt - 50mm thick	9,500	m^2		
		c) Temporary asphalt ramp from top of curb to existing asphalt for temporary access road	1	L.S.		
18.	B18	Granular Driveways a) install temporary granular driveway including maintainence	1,300	m^2		
		b) remove temporary granular driveway	1	L.S.		
19.	B21	100mm topsoil and sod - boulevard and ditches.	1,850	m^2	9.90	18,315.00
20.	B23 SSP	Supply and Apply Calcium Chloride (Provisional)	10.0	t		
21.	B24 SSP	Application of Water for Dust Control including power flushing of Road	600	cu m		
22.	B27	Removal of existing items and disposal off-site a) Existing asphalt - roadway	1,170	m^2		
		b) Existing asphalt - sidewalk	290	m^2		
		c) Existing culverts all sizes	100	m		
		d) Existing signs to be removed from existing poles and salvaged for reuse.	4	ea		
		e) Existing fence and gates.	180	m	29.50	5310.00
		f) Remove existing streetlight system - complete including poles, pole bases, pedestals, junction boxes, conduit (all types), etc. *Luminairs and hydro pedestal to be salvaged and delivered to NHS stores or disposed of at direction of Contract Administrator.*	1	L.S.		
		g) Existing granular parking lot north of new parking lot (PROVISIONAL)	3,500	m^2		
		h) Concrete sidewalk	10	m^2		

NIAGARA HEALTH SYSTEM
PROJECT NO. SCS 18-006
FORM OF TENDER

ITEM NO.	SPEC NO.	DESCRIPTION	ESTIMATED QUANTITY	UNIT	UNIT PRICE	TOTAL PRICE
23	B28	Pedestrian Barricade as per OPSD 980.101	4	m	475.	1900.
24.	B29	Wire Mesh - welded-wire mesh through driveway	15	m^2		
25.	B34	Tactile Warning strips (0.60m by 0.60m)	24	ea		

NIAGARA HEALTH SYSTEM
PROJECT NO. SCS 18-006
FORM OF TENDER

ITEM NO.	SPEC NO.	DESCRIPTION	ESTIMATED QUANTITY	UNIT	UNIT PRICE	TOTAL PRICE
		SECTION 'E' - ADDITIONAL ITEMS				
51	SSP	Fencing				
		a) Black vinyl chain link, commercial grade mesh per OPSD 972.130 with top rail.				
		i) 1.8m high	235	m	91.00	21,385.
		ii) 1.5m high	50	m	79.80	3990.
		iii) 1.2m wide pedestrian gate (PROVISIONAL)	2	ea	210.00	420.
		b) 1.8m high pressure treated wooden privacy fence	40	m	139.50	5580.
52.	SSP	Regrading of Ditches				
		a) Excavation and grading of proposed ditch including 100mm topsoil	~~110~~	~~m~~	$ 9.90 PER m2	
		b) Sod SUPPLY + PLACE TOPSOIL + SOD INCLUDING WATERING	~~375~~	~~m~~		
		TOTAL SECTION 'E' - ADDITIONAL ITEMS				$
		SECTION 'F' - ELECTRICAL (PUBLIC ROAD)				
53.	SSP	ONLY CONTRACTORS ON ELECTRA UTILITIES CORPORATION (FORMERLY HORIZON UTILITIES CORPORATION) APPROVED CONTRACTOR LIST SHALL BE PERITTED TO PREFORM THIS WORK. ELECTRICAL ITEMS SHALL BE PROVIDED IN ADDENDUM #1				
		TOTAL SECTION 'F' - ELECTRICAL (ROAD)				$
		SECTION 'G' - ELECTRICAL (PARKING LOT)				
54.	SSP	ELECTRICAL (PARKING LOT) ITEMS SHALL BE PROVIDED IN ADDENDUM #1				
55.	SSP	ALLOWANCE to retian the Hospitals parking service providor (Precise ParkLink Inc.) to install and connect new parking control infactructure to the existing system. Actual payment based on invoiced submitted through Contractor, allowing for a 5% markup for coordination. Invoices to be supplied to Contract Administrator for payment. Any equptment or labour by GC to support Precise ParkLink Inc. shall be paid at OPSS 127 rates.	12	L.S.	$300,000.00	$300,000.00
		TOTAL SECTION 'G' - ELECTRICAL (PARKING LOT)				$
		SECTION 'H' - LANDSCAPING				
56.	SSP	Landscaping per Landscape Plan				
		a) Larix Laricinia (Larch) - 150cm high	12	ea	340.	4080.
		b) Picea Glauca (White Spruce) - 150cm high	18	ea	365.	6570.
		c) Pinus Strobus (White Pine) - 100cm high	18	ea	370.	6660.
		d) Acer Rubrum (Red Maple) - 60mm caliper	24	ea	355.	8520.

NIAGARA HEALTH SYSTEM
PROJECT NO. SCS 18-006
FORM OF TENDER

ITEM NO.	SPEC NO.	DESCRIPTION	ESTIMATED QUANTITY	UNIT	UNIT PRICE	TOTAL PRICE
		(e) Liriodendron Tulipifera (Tulip Tree) - 60mm caliper	12	ea	355	4260.
		(f) Quercus Alba (White Oak) - 60mm caliper	18	ea	400	7200.
		(g) Quercus Alba 'Crimschmidt' (Crimson Spire Oak) - 60mm caliper	18	ea	405	7290.
		(h) Quercus Rubra (Red Oak) - 60mm caliper	10	ea	395.	3950.
		(i) Myrica Pensylvanica - 60mm caliper	12	ea	375.	4500.
		TOTAL SECTION 'H' - LANDSCAPING				$