ENERCON
ENERGY FOR THE WORLD

ENERCON GmbH
Dreekamp 5
D-26605 Aurich

Last Change of Packing List:
27.06.2017

Revision 0

Project:

20/12/2017

1 E-138 EP3-3 ST111

Emden-

no official measurements - ESTIMATED PACKING - FINAL PACKING LIST TO FOLLOW!

Pos.	Quantity	Description	Stackable	Deck option	Truck info per WEC	Max. length m	Max. width m	Max. height m	Single gross weight ton	Storage m²	Volume m³	Total gross weight ton
CONVERTER												
1	1	Nacelle on steel support	no	no		6.80	4.99	4.10	38.00	33.93	139.12	38.00
2	2	20' s.o. Box aluminum covers	no	no		6.10	2.44	2.60	4.00	29.77	77.40	8.00
3	1	BV-Module and 20' s.o. Box assembly material incl. roof module	no	no		6.10	2.44	2.60	6.00	14.88	38.70	6.00
4	1	Hub on steel support	no	no		4.99	4.99	4.00	46.00	24.90	99.60	46.00
5	1	Bearing Unit	no	no		4.99	4.99	2.70	24.00	24.90	67.23	24.00
6	1	G2 Generator - rotor on steel support incl. Bearing unit	no	no		7.50	4.99	1.90	50.00	37.43	71.11	50.00
7	2	G2 Generator - rotor on steel support	no	no		5.65	1.40	1.05	4.00	15.82	16.61	8.00
8	2	G2 Generator - stator half on steel support	no	no		8.80	4.40	3.00	30.00	77.44	232.32	60.00
9	3	Rotor blade with flange frame and tip-support	yes	yes	1 teletrailer per blade	70.00	4.98	2.87	19.00	1045.80	3001.45	57.00
10	1	spinner cap on steel support	no	no	1/3 truck	3.90	2.99	2.70	0.50	11.66	31.48	0.50
	15	**TOTAL SHIPMENT (Machine):**								**1316.53**	**3775.02**	**297.50**
TOWER												
1	1	Sektion 1 ungeteilt				28.50	4.30	4.30	68.00	122.55	526.97	68.00
2	1	Sektion 2 ungeteilt				26.60	4.30	4.30	78.00	114.38	491.83	78.00
3	1	Sektion 3 zweigeteilt				18.20	4.90	3.68	50.67	89.18	327.74	50.67
4	1	Sektion 3 zweigeteilt				18.20	2.45	1.23	25.33	44.59	54.62	25.33
5	1	Sektion 4 zweigeteilt				15.40	4.90	3.68	50.67	75.46	277.32	50.67
6	1	Sektion 4 zweigeteilt				15.40	2.45	1.23	25.33	37.73	46.22	25.33
7	1	Sektion 5 zweigeteilt				11.80	4.90	3.68	50.67	57.82	212.49	50.67
8	1	Sektion 5 zweigeteilt				11.80	2.45	1.23	25.33	28.91	35.41	25.33
9	1	Sektion 6 zweigeteilt				8.50	4.90	3.68	50.67	41.65	153.06	50.67
10	1	Sektion 6 zweigeteilt				8.50	2.45	1.23	25.33	20.83	25.51	25.33
11	6	Gittermast				15.00	1.60	1.60	5.00	144.00	230.40	30.00
12	1	Gittermast Podeste & Zubehör				12.19	2.44	2.59	5.00	29.72	77.02	5.00
13	1	Foundation Section/ Basket/ Loadring				13.00	2.45	2.00	9.50	31.85	63.70	9.50
		E-Modul										
	18	**TOTAL SHIPMENT (Tower):**								**838.67**	**2,522.29**	**494.50**
		TOTAL GROSS WEIGHT (Converter + Tower)										**792.00**